

Grantee: Pennsylvania

Grant: B-12-DT-42-0001

January 1, 2019 thru March 31, 2019 Performance

Grant Number: B-12-DT-42-0001	Obligation Date:	Award Date:
Grantee Name: Pennsylvania	Contract End Date:	Review by HUD: Reviewed and Approved
Grant Award Amount: \$27,142,501.00	Grant Status: Active	QPR Contact: No QPR Contact Found
LOCCS Authorized Amount: \$27,142,501.00	Estimated PI/RL Funds:	
Total Budget: \$27,142,501.00		

Disasters:

Declaration Number

FEMA-4025-PA
FEMA-4030-PA

Narratives

Disaster Damage:

In 2011, Pennsylvania was impacted by two natural disasters; Hurricane Irene in August; and Tropical Storm Lee in September. These two events caused severe flooding in many of Pennsylvania's communities, damaging or destroying homes, businesses, public facilities and infrastructure.

In late August 2011, Hurricane Irene's heavy winds and severe rains caused major catastrophic flooding in northeastern Pennsylvania. Roads flooded, requiring evacuation of stranded residents. Lycoming and Wyoming were most significantly impacted. Impacted counties were designated as eligible for both FEMA Public Assistance and Individual Assistance to address damages to infrastructure, homes and businesses. A map of impacted counties is illustrated in Exhibit 1.

Within weeks of Hurricane Irene, Tropical Storm Lee impacted much of central Pennsylvania, causing widespread flooding along the Susquehanna and Delaware River basins in early September 2011. Of the two events, Tropical Storm Lee caused the most extensive damage in the state, largely due to heavy rains in central Pennsylvania, ranging between 10 and 15 inches over a three-day period. In particular, the counties of Bradford, Columbia, Dauphin, Luzerne, and Wyoming were most impacted. Flooding predominantly occurred within river towns. Communities like Athens, Towanda, Danville, Bloomsburg, Wilkes-Barre, Sunbury, Harrisburg and Marietta suffered catastrophic flood losses.

As a result of these two Nationally Declared Disasters, 9,059 homes suffered major to severe damage and there were 18 fatalities. Following these disasters:

- 94,385 persons registered for FEMA Individual Assistance and 60,898 received assistance;
- 780 businesses applied for SBA emergency business loans of which 272 received assistance;
- NFIP paid more than \$327 million to cover property and content loss;
- FEMA obligated in excess of \$208,000,000 to remove debris, provide emergency relief services, and restore public infrastructure[1];
- 23 Disaster Recovery Centers were set up and in operation between September 14, 2011 and November 30, 2011; and
- 291 households were placed into temporary housing units provided by FEMA.

Counties Eligible for FEMA Assistance and Images of the Flooding in Impacted Communities can be found on pages 15, 16 and 17 of the Substantial Amendment #4

Tropical Storm Lee, and Hurricane Irene caused flooding and wind damage throughout much of Pennsylvania, particularly in the river communities along the banks of the Susquehanna River. Table 2 lists the 10 communities with the greatest number of housing units that suffered major to severe damage.

Table 2: Communities with Major to Severe Damage from the 2011 Disasters can be found on Page 6 of the Substantial Amendment #4.

The most impacted counties of Bradford, Columbia, Dauphin, Luzerne and Wyoming will receive at least 80%, or \$17,283,073 of the funding from this allocation.

All Charts and Appendices can be located on the Commonwealth's website at <http://www.dced.pa.gov>. Please scroll to the bottom of the page and click on Disaster Relief Assistance Programs to get to the link for the amendment.



Recovery Needs:

The U.S. Department of Housing and Urban Development (HUD) issued a notice in the Federal Register, on April 16, 2012, which awarded \$27,142,501 of CDBG-DR funds to the Commonwealth of Pennsylvania to be administered by DCED.

This was the first allocation of CDBG-DR funding to assist the State with recovery from Hurricane Irene (FEMA-4025-DR) and Tropical Storm Lee (FEMA-4030-DR). The Department of Community and Economic Development (DCED) is the recipient and administrator of CDBG-DR funding for the Commonwealth of Pennsylvania.

An Action Plan for these funds was submitted to HUD on July 23, 2012 and subsequently approved. Since then DCED has published and received approval for four Substantial Action Plan Amendments to this first allocation of CDBG-DR funding under Public Law 112-55. Below is a summary of those Action Plan Amendments and when they were published:

- Substantial Amendment 1 (SA1) March 24, 2014: This Substantial Amendment increased the infrastructure category allocation, decreased the economic development category, allowed Local Units of Government within the affected areas to be eligible applicants instead of just County Governments, and removed the distinction of FEMA eligible and non-FEMA eligible activities. All activities meeting the established criteria will be eligible for funding. The SA also reduced the number of residential properties that will be purchased under the Housing Buyout category, though the allocated amount will remain the same. The method of distribution for the housing rehabilitation funds is a standard process for application intake for all affected counties and sets a minimum standard for the assistance provided.
- Revised Substantial Amendment 2 (SA2) May 24, 2014: This Revised Substantial Amendment includes an update to the Unmet Needs information, an addition to the method of distribution, and two additional ways parts of the administration of the proposed activities may be carried out if warranted. The updates also included the hiring of consultants and the development of a consortium of counties or local governments.
- Revised Substantial Amendment 3 (SA3) August 12, 2014: This Revised Substantial Amendment, corrected the errors in the May 24, 2014 Revised Substantial Amendment. In addition, there is an increase in the Economic Development allocation, a decrease in the contingency line item, and the results of a survey of agencies in the area who provide assistance to the special needs population to determine if there are any unmet needs.
- Substantial Amendment 4 (SA4) August 3 2016: This Substantial Amendment includes an updated unmet needs analysis based on the latest available data from the qualifying disaster events. Based on the unmet needs analysis, DCED allocated the funding to a mix of Housing and Infrastructure Programs.

DCED created the Down Payment Assistance Program under this allocation, and the Economic Development Business Stimulus and Resiliency Program was eliminated due to a lack of unmet need and demand for the program. The needs for disaster relief have evolved since the submission of the last Substantial Action Plan Amendment on July 26, 2016 and the continuing need to complete funded projects by affected municipalities. The Commonwealth of Pennsylvania has made some changes to the funding allocations under the PL 112-55 to reflect the demand for dis

Recovery Needs:

aster recovery funding complementing the strategic priorities of the Commonwealth.

PL-112-55 Action Plan Substantial Amendment #5 and supporting documentation can be viewed in its entirety on DCED's website: <https://dced.pa.gov/programs/community-development-block-grant-disaster-recovery-cdbg-dr/or> <http://dced.pa.gov> Copies of the Amendments may be found in Library section.

Public Comment:

DCED will continue to conduct extensive public outreach to inform affected individuals, organizations and municipalities of substantial amendments to the Action Plan; and to solicit their input in developing these amendments. The Notice of Availability of the Draft Substantial Amendment for Citizen Comment and Public Hearing was published in the Pennsylvania Bulletin, on December 9, 2017. It was also placed on DCED's website on December 8, 2017 so that citizens, affected local governments, and other interested parties are provided a 30-day opportunity to examine the amendment's contents and make comments. DCED will notify affected citizens through their elected officials, contacts with neighborhood organizations, and public libraries with an electronic mail the week of December 11, 2017. This includes the following individuals and organizations:

- Chief Elected Officials in 36 disaster-declared counties:
- CDBG administrators in federal entitlement counties and municipalities within 36 disaster-declared counties
- CDBG administrators in non-entitlement counties and municipalities statewide
- State associations of Counties, Cities & Municipalities, Boroughs, and Townships
- Local Development Districts & Economic Development Districts in 36 disaster-declared counties
- Members of PA Housing Advisory Committee and Regional Housing Advisory Committees
- Members of Community Development and Housing Practitioners Advisory Committee
- Representatives of Federal Emergency Management Agency and Pennsylvania
- Emergency Management Agency
- Pennsylvania Association of Housing and Redevelopment Agencies
- Pennsylvania Housing Alliance
- Public Libraries (Statewide)
- Six (6) DCED Regional Offices
- Members of a Stakeholders Group for Fair Housing Issues (Statewide)

DCED ensures that all citizens have equal access to information about the programs, including persons with disabilities and Limited English proficiency. The substantial amendment has been translated into Spanish and both versions of this document will be posted on DCED's website along with the previous Action Plan and Amendments. The Amendments posted on the DCED website are compatible with telecommunication devices to persons with visual impairments.

Public Review and Comment

The substantial amendment to the PL-112-55 Action Plan and supporting documentation will be available for a 30-day public comment period and can be viewed on DCED's website: <https://dced.pa.gov/programs/community-development-block-grant-disaster-recovery-cdbg-dr/http://dced.pa.gov> Copies of the Amendments may be found in Library section on the DCED home page or by clicking on the Disaster Recovery Assistance Program. The final version of the Substantial Amendment 5 will be submitted to HUD no later than January 16, 2018.

Public Hearing

The public hearing for the Substantial Amendment was conducted electronically, via the web on Thursday, January 4, 2018. This more widely available computer/conference call access will replace the on-site public hearing. The format was more accessible than an in-person meeting because those who wish to make comment or discuss policy may participate directly from their electronic device or from a computer located at their public library.

Characters are limi

Public Comment:

ted

To view the full substantial amendment to the PL-112-55 Action Plan and supporting documentation go to DCED's website: <https://dced.pa.gov/programs/community-development-block-grant-disaster-recovery-cdbg-dr/http://dced.pa.gov>



Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$24,828,475.61
Total Budget	\$0.00	\$24,828,475.61
Total Obligated	\$0.00	\$24,828,475.61
Total Funds Drawdown	\$923,694.09	\$12,244,086.77
Program Funds Drawdown	\$923,694.09	\$12,244,086.77
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$880,489.05	\$12,136,178.70
Most Impacted and Distressed Expended	\$309,691.95	\$9,563,159.42
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		68.08%
Overall Benefit Percentage (Actual)		65.31%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$4,071,375.15	\$0.00
Limit on Admin/Planning	\$5,428,500.20	\$1,177,105.04
Limit on Admin	\$1,357,125.05	\$993,556.17
Most Impacted and Distressed Threshold (Projected)	\$16,502,640.61	\$24,429,994.58

Overall Progress Narrative:

During the 1st quarter of 2019 the following progress has been made:

Bloomsburg Flood Wall: Phase III Flood Mitigation Plan is underway consisting of relocation coordination and design, submitted sewage planning application to Bloomsburg Municipal Authority, coordinated with town's 3rd party inspection on PA UCC permit application and towns code officer on zoning variance.

Columbia County - Housing Elevations and Mitigations activity took place this quarter in the Borough's of Benton and Fishing Creek. All other properties are at various stages including environmental services, elevation certificates, project estimates and environmental Tier II's.

Columbia County –Stream bank stabilization projects at Hollow Road, Sugarloaf Borough and North Mt. Ambulance Hall have been completed and are awaiting Engineers final inspection with reports being submitted to DEP and Army Corp of Engineers. Orangeville Borough's stabilization project has not progressed due to water levels and stream restrictions.

Lycoming County Housing Elevations – (4) environmental clearances were conducted this 1stquarter for properties in Muncy and Loyalsock Townships.

Wyoming County – Bridgeview Commons - (3) modular homes were delivered to the project site in Nicholson Borough, the units were set and weather sealed.

Factoryville Borough, Wyoming County - Storm Water system was completed in the 4th quarter of 2018, a final inspection by the engineer deemed the project satisfactory. Invoices were paid out in the 1st quarter of 2019.

Project Summary

Project #, Project Title

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
CDBG-DR -HOUSING, HOUSING Activities	\$486,015.77	\$9,337,876.00	\$3,536,135.36
CDBG-DR Administration, Administration	\$0.00	\$764,702.52	\$726,029.14
CDBG-DR Grantee Administration, Grantee Administration	\$8,282.85	\$592,421.48	\$267,527.03
CDBG-DR INFRASTRUCTURE, INFRASTRUCTURE Activities	\$324,438.68	\$15,822,500.00	\$7,530,846.37
CDBG-DR-PLANNING - SERVICES, Planning and Service	\$104,956.79	\$625,000.00	\$183,548.87



Activities

Project # / CDBG-DR -HOUSING / HOUSING Activities

Grantee Activity Number: BRAD#2-06 Bradford Housing New Construction

Activity Title: CDBG-DR HOUSING

Activity Category:

Construction of new housing

Project Number:

CDBG-DR -HOUSING

Projected Start Date:

01/05/2016

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

HOUSING Activities

Projected End Date:

01/04/2021

Completed Activity Actual End Date:

Responsible Organization:

Bradford County

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$487,500.00
Total Budget	\$0.00	\$487,500.00
Total Obligated	\$0.00	\$487,500.00
Total Funds Drawdown	\$0.00	\$487,500.00
Program Funds Drawdown	\$0.00	\$487,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$487,500.00
Most Impacted and Distressed Expended	\$0.00	\$487,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Gate Way Commons will be the New Construction of 40 rental units for low-mod income eligible applicants located in Athens Township and 2 miles from Athens Borough. In 2011, floodwater from Hurricane Irene and Tropical Storm Lee damaged hundreds of homes within the Athens area, the impacts of the flood have put further pressure on the local housing market at a time when housing costs are already high. This project addresses the State's goal of replenishing the supply of affordable rental units lost in the most impacted counties, or other areas deemed priority by the State.

Location Description:

Athens Township, Bradford County, PA

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: COL#2-09 Columbia Fishing Creek Housing Elevation

Activity Title: CDBG-DR HOUSING

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

CDBG-DR -HOUSING

Projected Start Date:

01/05/2016

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

HOUSING Activities

Projected End Date:

01/04/2021

Completed Activity Actual End Date:

Responsible Organization:

Columbia County

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$316,875.00
Total Budget	\$0.00	\$316,875.00
Total Obligated	\$0.00	\$316,875.00
Total Funds Drawdown	\$9,164.25	\$37,974.64
Program Funds Drawdown	\$9,164.25	\$37,974.64
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$9,164.25	\$37,974.64
Columbia County	\$9,164.25	\$37,974.64
Most Impacted and Distressed Expended	\$9,164.25	\$37,974.64
Match Contributed	\$0.00	\$0.00

Activity Description:

Fishing Creek Township intends to elevate utilities and homes for eligible residents. The scope of work will include addressing codes violations, lead based paint remediation and elevation of utilities or the home.

Location Description:

Rehab to take place in Fishing Creek Township, Columbia County.

Activity Progress Narrative:

Adjustment made to prior expenditure amount this reporting period.
Expenses incurred for housing elevation activity in Fishing Creek Borough this 1st quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: COL#2-15 Columbia Benton Housing Elevations

Activity Title: CDBG-DR HOUSING

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

CDBG-DR -HOUSING

Projected Start Date:

01/05/2016

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

HOUSING Activities

Projected End Date:

01/04/2021

Completed Activity Actual End Date:

Responsible Organization:

Columbia County

Overall

	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$487,500.00
Total Budget	\$0.00	\$487,500.00
Total Obligated	\$0.00	\$487,500.00
Total Funds Drawdown	\$57,620.98	\$208,336.24
Program Funds Drawdown	\$57,620.98	\$208,336.24
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$57,620.98	\$208,336.24
Columbia County	\$57,620.98	\$208,336.24
Most Impacted and Distressed Expended	\$57,620.98	\$208,336.24
Match Contributed	\$0.00	\$0.00

Activity Description:

Benton Borough intends to elevate utilities and homes for eligible residents. The scope of work will include addressing code violations, lead based paint remediation and elevation of utilities or the home.

Location Description:

Benton Borough, Columbia County

Activity Progress Narrative:

Expenses incurred this quarter for Benton Housing Elevations activity in Columbia County.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: LYC#2-01 Lycoming Loyalsock Housing Elevation

Activity Title: CDBG-DR HOUSING

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

CDBG-DR -HOUSING

Projected Start Date:

01/05/2016

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

HOUSING Activities

Projected End Date:

01/04/2021

Completed Activity Actual End Date:

Responsible Organization:

Lycoming County

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$487,500.00
Total Budget	\$0.00	\$487,500.00
Total Obligated	\$0.00	\$487,500.00
Total Funds Drawdown	\$1,116.45	\$37,923.06
Program Funds Drawdown	\$1,116.45	\$37,923.06
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,116.45	\$37,923.06
Lycoming County	\$1,116.45	\$37,923.06
Most Impacted and Distressed Expended	\$0.00	\$36,806.61
Match Contributed	\$0.00	\$0.00

Activity Description:

Loyalsock Township, Lycoming County will rehabilitate/mitigate approx. 10-12 homes located in disaster impacted areas of . Activities being proposed include utility retrofitting, structure elevation, and venting, ad vacating of basements. Rehab will also address lead-based paint requirements and any code deficiencies, if applicable.

Location Description:

Loyalsock, Lycoming County

Activity Progress Narrative:

Expenses incurred this 1st quarter for professional services and environmental review for the housing activity in Loyalsock, PA

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: LYC#2-02 Lycoming Muncy Housing Elevation

Activity Title: CDBG-DR HOUSING

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

CDBG-DR -HOUSING

Projected Start Date:

01/05/2016

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

HOUSING Activities

Projected End Date:

01/04/2021

Completed Activity Actual End Date:

Responsible Organization:

Lycoming County

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$487,500.00
Total Budget	\$0.00	\$487,500.00
Total Obligated	\$0.00	\$487,500.00
Total Funds Drawdown	\$2,153.72	\$41,320.67
Program Funds Drawdown	\$2,153.72	\$41,320.67
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,153.72	\$41,320.67
Lycoming County	\$2,153.72	\$41,320.67
Most Impacted and Distressed Expended	\$0.00	\$39,166.95
Match Contributed	\$0.00	\$0.00

Activity Description:

Lycoming County will rehabilitate/mitigate approx. 10-12 homes located in disaster impacted areas of Muncy Borough. Activities being proposed include utility retrofitting, structure elevation, and venting, and vacating of basements. Rehab will also address lead-based paint requirements and any code deficiencies, if applicable.

Location Description:

Muncy Borough, Lycoming County

Activity Progress Narrative:

Expenses incurred this 1st quarter for professional services and environmental clearance for housing elevation activity in Muncy, PA

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: PLY-01 Plymouth Acq/Buyout

Activity Title: Acquisition/Buyout

Activity Category:

Acquisition - buyout of residential properties

Project Number:

CDBG-DR -HOUSING

Projected Start Date:

10/31/2014

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

HOUSING Activities

Projected End Date:

10/30/2018

Completed Activity Actual End Date:

Responsible Organization:

Plymouth Township

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2019

N/A

To Date

\$1,963,501.41

Total Budget

\$0.00

\$1,963,501.41

Total Obligated

\$0.00

\$1,963,501.41

Total Funds Drawdown

\$0.00

\$1,857,411.48

Program Funds Drawdown

\$0.00

\$1,857,411.48

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$1,857,411.48

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Plymouth Township intends to acquire and demolish thirty (30) properties, which have been designated by PEMA as substantially damaged properties as a result of Hurricane Irene and Tropical Storm Lee. The project will occur on six streets within the Township. The CDBG-DR funds are paying 100% of the cost to acquire and demolish the properties. This funding for the project is providing the 3% Global Match requirement for the FEMA Buyout Program.

Added \$8751.41 in additional funding for DCED delivery related to the preparation of the environmental review record for this activity.

Location Description:

The project will occur on six streets within Plymouth Township, Luzerne County

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
314 Canal Street	Plymouth		Pennsylvania	18651	Not Validated / N

Address Support Information

Address: 314 Canal Street, Plymouth Township, Pennsylvania 18651

Property Status: Completed	Affordability Start Date: 12/01/2015	Affordability End Date: 12/01/2015
--------------------------------------	--	--

Description of Affordability Strategy:

Acquisition/Demolition

Activity Type for End Use: Clearance and Demolition	Projected Disposition Date:	Actual Disposition Date:
---	------------------------------------	---------------------------------

National Objective for End Use: Urgent Need	Date National Objective is met: 12/01/2015	Deadline Date: 12/01/2015
---	--	-------------------------------------

Description of End Use:

314 Canal Street was acquired and demolished; this property was designated by PEMA as substantially damaged as a result of Hurricane Irene and Tropical Storm Lee. Property is dedicated in perpetuity to uses that are compatible with open space, recreational, or wetland practices.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	SEL#2-01 Selinsgrove Housing Elevation
Activity Title:	CDBG-DR HOUSING

Activity Category:
 Rehabilitation/reconstruction of residential structures

Project Number:
 CDBG-DR -HOUSING

Projected Start Date:
 01/05/2016

Benefit Type:
 Direct (HouseHold)

National Objective:
 Low/Mod

Activity Status:
 Under Way

Project Title:
 HOUSING Activities

Projected End Date:
 01/04/2021

Completed Activity Actual End Date:

Responsible Organization:
 Selinsgrove Borough

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$487,500.00
Total Budget	\$0.00	\$487,500.00
Total Obligated	\$0.00	\$487,500.00
Total Funds Drawdown	\$12,924.02	\$453,579.02
Program Funds Drawdown	\$12,924.02	\$453,579.02
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$12,924.02	\$453,579.02
Selinsgrove Borough	\$12,924.02	\$453,579.02
Most Impacted and Distressed Expended	\$0.00	\$440,655.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Selinsgrove Borough will be using CDBG-DR funds to rehabilitate 8-10 homes located within the 100 year floodplain. Rehab activities include property and/or utility elevations, radon-lead-based paint inspections and abatement, and corrections to code deficiencies.

Location Description:

Selinsgrove Borough, Snyder County

Activity Progress Narrative:

Expenses incurred this 1st quarter for admin and delivery cost for the Selinsgrove Housing Elevation program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	WYOM#2-7 Wyoming New Construction
Activity Title:	CDBG-DR HOUSING

Activity Category:
Construction of new replacement housing

Project Number:
CDBG-DR -HOUSING

Projected Start Date:
03/01/2017

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
HOUSING Activities

Projected End Date:
02/28/2022

Completed Activity Actual End Date:

Responsible Organization:
Wyoming County Commissioners

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,487,500.00
Total Budget	\$0.00	\$1,487,500.00
Total Obligated	\$0.00	\$1,487,500.00
Total Funds Drawdown	\$403,036.35	\$403,036.35
Program Funds Drawdown	\$403,036.35	\$403,036.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$403,036.35	\$403,036.35
Wyoming County Commissioners	\$403,036.35	\$403,036.35
Most Impacted and Distressed Expended	\$0.00	(\$40,091.05)
Match Contributed	\$0.00	\$0.00

Activity Description:

Bridgeview Commons will be the construction of replacement housing of up to 5 units for low/mod income homebuyers. These units will replace housing stock that was lost in the storm, or units that were demolished under the Buyout program.

Location Description:

Wyomig County, PA

Activity Progress Narrative:

Expenses incurred this 1st quarter for Engineering and design cost for the Bridgeview Commons new housing construction project, the first 3 modular homes were delivered, set and weathertight.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / CDBG-DR Grantee Administration / Grantee Administration

Grantee Activity Number: LYC#2-03 Lycoming Housing Administration

Activity Title: CDBG-DR Administration

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

CDBG-DR Grantee Administration

Project Title:

Grantee Administration

Projected Start Date:

01/05/2016

Projected End Date:

01/04/2021

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Lycoming County

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2019

To Date

N/A

\$31,250.00

Total Budget

\$0.00

\$31,250.00

Total Obligated

\$0.00

\$31,250.00

Total Funds Drawdown

\$3,282.85

\$6,666.86

Program Funds Drawdown

\$3,282.85

\$6,666.86

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$3,282.85

\$6,666.86

 Lycoming County

\$3,282.85

\$6,666.86

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

CDBG-DR funds will be used for the administration and oversight of the CDBG-DR Housing Elevations activities as well as the Muncy Resiliency Plan within Lycoming County.

Location Description:

This activity will occur primarily at the Lycoming County offices

Activity Progress Narrative:

Expenses incurred this 1st quarter for admin oversight of the disaster recovery program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: SEL#2-02 Selinsgrove Housing Administration

Activity Title: CDBG-DR Administration

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

CDBG-DR Grantee Administration

Project Title:

Grantee Administration

Projected Start Date:

01/05/2016

Projected End Date:

01/04/2021

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Selinsgrove Borough

Overall

	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$12,500.00
Total Budget	\$0.00	\$12,500.00
Total Obligated	\$0.00	\$12,500.00
Total Funds Drawdown	\$5,000.00	\$12,500.00
Program Funds Drawdown	\$5,000.00	\$12,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$7,500.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Administration funds will be used to administer the CDBG-DR Program in the Borough of Selinsgrove.

Location Description:

Selinsgrove Borough, Snyder County

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: SUSQ-02 Administration

Activity Title: Administration

Activity Category:

Administration

Project Number:

CDBG-DR Grantee Administration

Projected Start Date:

10/10/2014

Benefit Type:

()

National Objective:

N/A

Activity Status:

Completed

Project Title:

Grantee Administration

Projected End Date:

10/09/2019

Completed Activity Actual End Date:

Responsible Organization:

Susquehanna County

Overall

	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$8,950.00
Total Budget	\$0.00	\$8,950.00
Total Obligated	\$0.00	\$8,950.00
Total Funds Drawdown	\$0.00	\$8,950.00
Program Funds Drawdown	\$0.00	\$8,950.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,617.24	\$8,950.00
Susquehanna County	\$4,617.24	\$8,950.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for oversight of the CDBG-DR Program.

Location Description:

Tri-Borough, Susquehanna County, PA

Activity Progress Narrative:

Admin expenses not reported on prior QPR, being captured this period.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / CDBG-DR INFRASTRUCTURE / INFRASTRUCTURE Activities

Grantee Activity Number:	BLM-01 Port Nob Storm Water
Activity Title:	Construction/Reconstruction Water/Sewer Line/Sys.

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CDBG-DR INFRASTRUCTURE

Projected Start Date:

10/31/2014

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE Activities

Projected End Date:

10/30/2018

Completed Activity Actual End Date:

Responsible Organization:

Town of Bloomsburg

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2019

To Date

Total Budget

N/A

\$49,292.03

Total Obligated

\$0.00

\$49,292.03

Total Funds Drawdown

\$0.00

\$49,292.03

Program Funds Drawdown

\$0.00

\$49,292.03

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$49,292.03

Most Impacted and Distressed Expended

\$0.00

\$49,292.03

Match Contributed

\$0.00

\$0.00



Activity Description:

Bloomsburg was heavily flooded due to the topography of the neighborhood and the backup of storm water from the Susquehanna River flowing into the neighborhood. The Town proposes to install gates at the headwall of the river to prevent the back up of flood waters into this neighborhood. the proposed pump was deemed an ineligible project and will not be undertaken. The cost of the pump \$33,500 will be reallocated to an eligible activity.

Location Description:

Project location is in the Town of Bloomsburg in an area of the Port Noble neighborhood located in census tract 051000, block group #3.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	BLM-03 Main St. Sidewalks
Activity Title:	Rehab/Reconstruction Public Imp.

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

CDBG-DR INFRASTRUCTURE

Projected Start Date:

10/31/2014

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

INFRASTRUCTURE Activities

Projected End Date:

10/30/2018

Completed Activity Actual End Date:

Responsible Organization:

Town of Bloomsburg

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$47,449.16
Total Budget	\$0.00	\$47,449.16
Total Obligated	\$0.00	\$47,449.16
Total Funds Drawdown	\$0.00	\$47,449.16
Program Funds Drawdown	\$0.00	\$47,449.16
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$47,449.16
Most Impacted and Distressed Expended	\$0.00	\$47,449.16
Match Contributed	\$0.00	\$0.00

Activity Description:

Bloomsburg’s west side of town was heavily hit by the convergence of Fishing Creek and the Susquehanna River. The 900 block of West Main Street was a residential neighborhood that had a number of homes that were destroyed by the flood waters and participated in the FEMA buyout program. Due to the location and importance of having the sidewalks rebuilt in this area of the town for safety, FEMA approved the re-installation of sidewalks along the 900 block of West Main Street. Disaster funds will be used to construct sidewalks matching the sidewalks on either side of this block.

Location Description:

Bloomsburg west side of town, project location will take place on the 900 block of West Main Street.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	BLM-05 Fort McClure Road Construction
Activity Title:	Construction/Reconstruction of Streets

Activity Category:
Construction/reconstruction of streets

Activity Status:
Completed

Project Number:
CDBG-DR INFRASTRUCTURE

Project Title:
INFRASTRUCTURE Activities

Projected Start Date:
10/10/2014

Projected End Date:
10/09/2019

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Town of Bloomsburg

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$487,500.00
Total Budget	\$0.00	\$487,500.00
Total Obligated	\$0.00	\$487,500.00
Total Funds Drawdown	\$0.00	\$487,500.00
Program Funds Drawdown	\$0.00	\$487,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$487,500.00
Most Impacted and Distressed Expended	\$0.00	\$487,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Damages caused by TS Lee and Hurricane Irene severely damaged the base and subbase, as well as scouring and erosion around and under road drain tiles. Additionally, the culvert, which carries Snyder's Run and the Mill Race under Fort McClure Blvd. to Fishing Creek is also failing. Project is to reconstruct the damaged base and subbase area, installing up to 13 drain tiles, as well as a large culvert to carry Snyder's Run, repair the shoulders on both sides of the road and repave the road. The project also includes bank stabilization in those areas adjacent to the roadway.

Location Description:

Fort McClure Boulevard-Fishing Creek to Route 11, Town of Bloomsburg, Columbia County, PA

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/7100



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	BLM-08 Fishing Creek Bank Stabilization
Activity Title:	Rehab/Reconstruction of Public Improvement

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

CDBG-DR INFRASTRUCTURE

Projected Start Date:

10/10/2014

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

INFRASTRUCTURE Activities

Projected End Date:

10/09/2019

Completed Activity Actual End Date:

Responsible Organization:

Town of Bloomsburg

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$70,686.58
Total Budget	\$0.00	\$70,686.58
Total Obligated	\$0.00	\$70,686.58
Total Funds Drawdown	\$0.00	\$70,686.58
Program Funds Drawdown	\$0.00	\$70,686.58
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$70,686.58
Most Impacted and Distressed Expended	\$0.00	\$70,686.58
Match Contributed	\$0.00	\$0.00

Activity Description:

The flooding events of TS Lee and Hurricane Irene caused a rapidly moving, scouring and eroding flood which washed the basements out from under multiple homes on the 900 block of Main Street, it was followed by a second flood when the Susquehanna River tops its banks and backs up Fishing Creek. In the vicinity of First Street the flooding has caused erosion to the creek banks, resulting in trees and other vegetative debris falling into the stream, as well as threatening Town infrastructure. The project proposes to restore the stream bank to its original location and armor the bank with the use of stone or gabion baskets to protect this fragile portion of the stream bank.

Location Description:

Work will take place in the Town of Bloomsburg, Columbia County, PA

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	BLM-12 Flood Mitigation Expansion
Activity Title:	BLM-12 Flood Mitigation Expansion

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CDBG-DR INFRASTRUCTURE

Projected Start Date:

10/31/2013

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE Activities

Projected End Date:

10/30/2018

Completed Activity Actual End Date:

Responsible Organization:

Town of Bloomsburg

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,208,079.20
Total Budget	\$0.00	\$1,208,079.20
Total Obligated	\$0.00	\$1,208,079.20
Total Funds Drawdown	\$51,086.41	\$702,966.17
Program Funds Drawdown	\$51,086.41	\$702,966.17
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$51,086.41	\$702,966.17
Town of Bloomsburg	\$51,086.41	\$702,966.17
Most Impacted and Distressed Expended	\$0.00	\$651,879.76
Match Contributed	\$0.00	\$0.00

Activity Description:

Flood mitigation expansion project. Evaluate all existing data available from Columbia County and other relevant entities pertaining to hydrologic and hydraulic analyses/modeling for induced flooding and mitigation of the total project.

Location Description:

Flood Mitigation Expansion project in the Town of Bloomsburg, PA

Activity Progress Narrative:

Expenses incurred this 1st quarter for the construction/reconstruction of water/sewer lines for the flood mitigation expansion project in the Town of Bloomsburg, PA.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: BRAD-01 Bradford Athens Stream Bank
Activity Title: Rehab/Reconstruction of Public Improvements

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

CDBG-DR INFRASTRUCTURE

Projected Start Date:

10/31/2014

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE Activities

Projected End Date:

10/30/2018

Completed Activity Actual End Date:

Responsible Organization:

Bradford County

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$278,303.80
Total Budget	\$0.00	\$278,303.80
Total Obligated	\$0.00	\$278,303.80
Total Funds Drawdown	\$0.00	\$278,303.80
Program Funds Drawdown	\$0.00	\$278,303.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$278,303.80
Most Impacted and Distressed Expended	\$0.00	\$278,303.80
Match Contributed	\$0.00	\$0.00

Activity Description:

Athens Borough received significant damage from Tropical Storm Lee and Hurricane Irene. The flooding washed away sections of the stream bank resulting in significant flooding of Athens Borough. The Borough is proposing to stabilize the stream bank by installing rip-rap. The rip-rap will protect a nearby roadway from future damage from flooding. In addition, the project will complete the remaining portion of the bank stabilization that was funded in 2007 by PEMA. The Borough has retained the services of Larson Engineering Group to design and oversee the stream bank stabilization. Athens Borough has limited financial resources and some of its tax base was wiped out with the flooding that occurred

Location Description:

Project is located in Athens Borough, Bradford County
 Census Tract 9804, Block Group #3

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	BRAD-02 Bradford Athens Catch Basin
Activity Title:	Construction/Reconstruction of Water/Sewer Lines

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CDBG-DR INFRASTRUCTURE

Projected Start Date:

10/31/2014

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE Activities

Projected End Date:

10/30/2018

Completed Activity Actual End Date:

Responsible Organization:

Bradford County

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$11,469.20
Total Budget	\$0.00	\$11,469.20
Total Obligated	\$0.00	\$11,469.20
Total Funds Drawdown	\$0.00	\$11,469.20
Program Funds Drawdown	\$0.00	\$11,469.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$11,469.20
Most Impacted and Distressed Expended	\$0.00	\$11,469.20
Match Contributed	\$0.00	\$0.00

Activity Description:

Many of the Borough's catch basins are extremely old and were constructed of brick and mortar. The storm waters exacted a toll on these catch basins, causing further deterioration and impacting the storm water flows throughout the Borough. The Borough prior to the storm had begun to replace the catch basins with concrete storm water basins that meet PennDOT standards. The Borough is proposing to reconstruct or replace the existing damaged brick catch basins with the PennDOT approved concrete storm basins to improve the storm water conveyance system.

Location Description:

Project is located in Athens Borough, Bradford County

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: BRAD-05 Bradford Mountain Ave. Stabilization

Activity Title: Rehab/Reconstruction of Public Improvements

Activity Category:

Construction/reconstruction of streets

Project Number:

CDBG-DR INFRASTRUCTURE

Projected Start Date:

10/10/2014

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE Activities

Projected End Date:

10/09/2019

Completed Activity Actual End Date:

Responsible Organization:

Bradford County

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$396,151.00
Total Budget	\$0.00	\$396,151.00
Total Obligated	\$0.00	\$396,151.00
Total Funds Drawdown	\$0.00	\$396,151.00
Program Funds Drawdown	\$0.00	\$396,151.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$396,151.00
Most Impacted and Distressed Expended	\$0.00	\$396,151.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Mountain Avenue is a steep, dirt road in Armenia township, due to Tropical Storm Lee, erosion occurred, narrowing the road resulted in drivers going off the edge of the road and down a 45 to 70 degree drop. In addition to being one of the more heavily traveled roads in the township, it also serves as a bus route. PENNDOT's Municipal Services Division provided the Township with an estimate cost, however, the project will need to be properly engineered. Funding for this project was increased by \$13,300 on 8-15-2017

Location Description:

Mountain Avenue, Armenia Township, Bradford County

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	COAL-01 Village of Ranshaw Channel Wall
Activity Title:	Construction/Reconstruction of Water/Sewer Lines

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CDBG-DR INFRASTRUCTURE

Projected Start Date:

10/10/2014

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

INFRASTRUCTURE Activities

Projected End Date:

10/09/2019

Completed Activity Actual End Date:

Responsible Organization:

Coal Township

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,113,725.00
Total Budget	\$0.00	\$1,113,725.00
Total Obligated	\$0.00	\$1,113,725.00
Total Funds Drawdown	\$0.00	\$1,113,725.00
Program Funds Drawdown	\$0.00	\$1,113,725.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,113,725.00
Most Impacted and Distressed Expended	\$0.00	\$1,113,725.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Coal Township will be undertaking (3) channel wall projects in the village of Ranshaw. The force of the water undermined the channel walls in places and washed out the walls entirely in other places. Key sections of the channel walls will be replaced with new concrete walls. The concrete walls and jacket walls will be elevated.

Budget was modified to add an additional \$273,095 to the project on 3-29-2017, total project budget is now \$1,113,725.00

Location Description:

Village of Ranshaw, Coal Township, Northumberland County - Channel Wall -
 Quaker Run at 5th and Water Street in the Village of Ransaw, Coal Township, Northumberland County - Channel Wall
 Quaker run between 3rd and 4th Streets, Village of Ranshaw, Coal Township, Northumberland County - Channel Wall

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: COL-02 Columbia Catawissa Boro.
Activity Title: Construction/Reconstruction of Water/Sewer Lines

Activity Category:
 Construction/reconstruction of water/sewer lines or systems
Project Number:
 CDBG-DR INFRASTRUCTURE
Projected Start Date:
 10/31/2014
Benefit Type:
 Area ()
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 INFRASTRUCTURE Activities
Projected End Date:
 10/30/2018
Completed Activity Actual End Date:

Responsible Organization:
 Columbia County

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$492,138.63
Total Budget	\$0.00	\$492,138.63
Total Obligated	\$0.00	\$492,138.63
Total Funds Drawdown	\$0.00	\$492,138.63
Program Funds Drawdown	\$0.00	\$492,138.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$492,138.63
Most Impacted and Distressed Expended	\$0.00	\$492,138.63
Match Contributed	\$0.00	\$0.00

Activity Description:

The Catawissa Sewage Treatment Plant was heavily damaged during the storms and was eligible to receive FEMA funding to clean up after the storm and replacement of equipment that was damaged as a result of the storm. The Borough is seeking funds to elevate the key equipment and electrical systems which will entail adding a second floor to the existing building and elevating all the present equipment.

Location Description:

Catawissa Sewage Treatment Plant located in Catawissa Borough, Columbia County,

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: COL-05 Stream Bank North Mt. Ambulance Hall

Activity Title: Rehab/Reconstruction of Public Improvements

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

CDBG-DR INFRASTRUCTURE

Projected Start Date:

10/10/2014

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE Activities

Projected End Date:

10/09/2019

Completed Activity Actual End Date:

Responsible Organization:

Columbia County

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$114,888.16
Total Budget	\$0.00	\$114,888.16
Total Obligated	\$0.00	\$114,888.16
Total Funds Drawdown	\$906.96	\$113,485.31
Program Funds Drawdown	\$906.96	\$113,485.31
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$112,578.35
Most Impacted and Distressed Expended	\$0.00	\$112,578.35
Match Contributed	\$0.00	\$0.00

Activity Description:

Stream bank restoration, North Mountain Ambulance Hall, a section of the stream bank along the West Branch of Fishing Creek in the Village of Central eroded during the flooding caused by Tropical Storm Lee. Due to the erosion, the stream is now encroaching upon the North Mountain Ambulance Building. If the erosion is not curtailed and if the stream bank is not stabilized, the building could be severely damaged or lost during future flooding events. In order to protect the building, Sugarloaf Township is requesting funding to install rip rap for a distance of 275' at a height of 6'.

Location Description:

Stream bank along the West Branch of Fishing Creek in the Village of Central located in Sugarloaf Township.

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected
Total



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: COL-06 Stream Bank Sugarloaf Township Bldg.

Activity Title: Rehab/Reconstruction of Public Improvements

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

CDBG-DR INFRASTRUCTURE

Projected Start Date:

10/10/2014

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE Activities

Projected End Date:

10/09/2019

Completed Activity Actual End Date:

Responsible Organization:

Columbia County

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$196,038.24
Total Budget	\$0.00	\$196,038.24
Total Obligated	\$0.00	\$196,038.24
Total Funds Drawdown	\$178,219.21	\$191,124.01
Program Funds Drawdown	\$178,219.21	\$191,124.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$178,219.21	\$191,124.01
Columbia County	\$178,219.21	\$191,124.01
Most Impacted and Distressed Expended	\$178,219.21	\$191,124.01
Match Contributed	\$0.00	\$0.00

Activity Description:

Stream Bank Stabilization along Fishing Creek in the Village of Grassmere Park eroded during the flooding events caused by TS Lee. Due to this erosion, the stream is now encroaching upon the Sugarloaf Township Municipal Building. If the erosion is not curtailed and if the stream bank is not stabilized, the building could be severely damaged or lost during the next flooding event. In order to protect the building, restore the riparian buffer and protect downstream areas, Sugarloaf Township is requesting funding to install R8 rip rap for a distance of 250' at a height of 12'.

Location Description:

A section of stream bank along Fishing Creek in the Village of Grassmere, Sugarloaf Township.

Activity Progress Narrative:

Expenses incurred this 1st quarter for the Fishing Creek streambank stabilization project in Sugarloaf Township, PA



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/250

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: COL-07 Stream Bank Orangeville Sewer Plant

Activity Title: Rehab/Reconstruction of Public Improvements

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

CDBG-DR INFRASTRUCTURE

Projected Start Date:

10/10/2014

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE Activities

Projected End Date:

10/09/2019

Completed Activity Actual End Date:

Responsible Organization:

Columbia County

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$56,956.00
Total Budget	\$0.00	\$56,956.00
Total Obligated	\$0.00	\$56,956.00
Total Funds Drawdown	\$697.11	\$9,467.47
Program Funds Drawdown	\$697.11	\$9,467.47
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$697.11	\$9,467.47
Columbia County	\$697.11	\$9,467.47
Most Impacted and Distressed Expended	\$697.11	\$9,467.47
Match Contributed	\$0.00	\$0.00

Activity Description:

Stream bank stabilization along Fishing Creek in Orangeville Borough eroded during the flooding caused by TS Lee. This erosion has severely degraded an abandoned railroad bed which acts as a levee which protects Orangeville Borough sewer plant and maintenance building and several homes from flooding. If the area is not stabilized, future flooding could breach the railroad bed causing damage to the municipal facilities and homes. To protect the municipal facilities and homes, Orangeville Borough is requesting funding to install R8 rip rap for a distance of 75' at a height of 10'

Location Description:

A section of stream bank along Fishing Creek in Orangeville Borough, Columbia County

Activity Progress Narrative:

Expenses incurred this 1st quarter for delivery costs associated with the streambank project in Orangeville Township, PA



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/75

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	COL-08 Stream Bank Hollow Rd. Montour Township
Activity Title:	Rehab/Reconstruction of Public Improvements

Activity Category:
Dike/dam/stream-river bank repairs

Project Number:
CDBG-DR INFRASTRUCTURE

Projected Start Date:
10/10/2014

Benefit Type:
Area ()

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
INFRASTRUCTURE Activities

Projected End Date:
10/09/2019

Completed Activity Actual End Date:

Responsible Organization:
Columbia County

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$63,307.28
Total Budget	\$0.00	\$63,307.28
Total Obligated	\$0.00	\$63,307.28
Total Funds Drawdown	\$948.93	\$62,609.35
Program Funds Drawdown	\$948.93	\$62,609.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,646.86	\$63,307.28
Columbia County	\$1,646.86	\$63,307.28
Most Impacted and Distressed Expended	\$1,646.86	\$63,307.28
Match Contributed	\$0.00	\$0.00

Activity Description:

Stream Bank stabilization along a small tributary that parallels Hollow Road in Montour Township eroded during the flooding by TS Lee. The erosion severely degraded the stream bank. The erosion was magnified due to a road pipe that is undersized which caused runoff to spill over the roadway. In order to protect Hollow Road, Montour Township is requesting funding to install R6 rip rap for a distance of 100' at a height of 4' and a new 5' road pipe which is 35' long with tapered end sections.

Location Description:

Stream Bank along a small tributary that parallels Hollow Road in Montour Township.

Activity Progress Narrative:

Expenses incurred this quarter for stream bank improvements on Hollow Road, Montour Township.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: LACK-01 Spring Brook Township Road Culvert

Activity Title: Construction/Reconstruction of Water/Sewer Lines/S

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CDBG-DR INFRASTRUCTURE

Projected Start Date:

10/10/2014

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE Activities

Projected End Date:

10/09/2019

Completed Activity Actual End Date:

Responsible Organization:

Lackawanna County

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$220,225.00
Total Budget	\$0.00	\$220,225.00
Total Obligated	\$0.00	\$220,225.00
Total Funds Drawdown	\$0.00	\$220,225.00
Program Funds Drawdown	\$0.00	\$220,225.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$220,225.00
Most Impacted and Distressed Expended	\$0.00	\$220,225.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Swartz Valley Road Replacement Project will be designed to alleviate existing conditions which pose a serious and immediate threat to the health and welfare of the residents of Spring Brook Township. The culvert was severely damaged as a result of the floodwaters of Tropical Storm Lee. Mobilization & Demobilization, Removal of existing structures, etc. will be part of the replacement process.

Location Description:

Spring Brook Township, Swartz Valley Road, Lackawanna County

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	PITT-01 Kennedy Blvd. and Market St.
Activity Title:	Construction/Reconstruction of water/sewer lines

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CDBG-DR INFRASTRUCTURE

Projected Start Date:

10/10/2014

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

INFRASTRUCTURE Activities

Projected End Date:

10/09/2019

Completed Activity Actual End Date:

Responsible Organization:

City of Pittston

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$351,462.00
Total Budget	\$0.00	\$351,462.00
Total Obligated	\$0.00	\$351,462.00
Total Funds Drawdown	\$0.00	\$351,462.00
Program Funds Drawdown	\$0.00	\$351,462.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$351,462.00
Most Impacted and Distressed Expended	\$0.00	\$351,462.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Due to flooding in the Pittston area the storm water systems, paving and the sidewalks were damaged, funds will be used to improve the existing storm water conveyance system, install new sidewalks and curbing and reconstruct the street at the intersection of Kennedy Boulevard and Market Street.

Location Description:

Kennedy Boulevard/Market Street is located in the City of Pittston, Luzerne County
This area is located in Census Tract 2106

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/2630



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	WYOM-01 Bridgeview Commons Housing Dev.
Activity Title:	Construction/Reconstruction of Water/Sewer Lines

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
CDBG-DR INFRASTRUCTURE

Projected Start Date:
10/10/2014

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
INFRASTRUCTURE Activities

Projected End Date:
10/09/2019

Completed Activity Actual End Date:

Responsible Organization:
Wyoming County

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$162,532.00
Total Budget	\$0.00	\$162,532.00
Total Obligated	\$0.00	\$162,532.00
Total Funds Drawdown	\$0.00	\$162,532.00
Program Funds Drawdown	\$0.00	\$162,532.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$62,343.54	\$162,532.00
Wyoming County	\$62,343.54	\$162,532.00
Most Impacted and Distressed Expended	\$62,343.54	\$162,532.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The construction of fourteen units; eleven will be three bedroom two story townhomes and three two bedroom handicapped accessible townhomes in the Borough of Nicholson. The CDBG-DR funds will be used to install utilities to the site (water, sanitary sewer, electric, and storm water upgrades) as well as pay the connection fee for the water and sewer service.

Location Description:

Nicholson Borough, Wyoming County, PA

Activity Progress Narrative:

Expenses should have been reported in prior QPR, adjustment is being made this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: WYOM-02 Factoryville Borough Storm Water

Activity Title: Construction/Reconstruction of Water/Sewer Lines/

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

CDBG-DR INFRASTRUCTURE

Projected Start Date:

10/10/2014

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE Activities

Projected End Date:

10/09/2019

Completed Activity Actual End Date:

Responsible Organization:

Wyoming County

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$196,268.00
Total Budget	\$0.00	\$196,268.00
Total Obligated	\$0.00	\$196,268.00
Total Funds Drawdown	\$92,580.06	\$196,268.00
Program Funds Drawdown	\$92,580.06	\$196,268.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$92,580.06	\$196,268.00
Wyoming County	\$92,580.06	\$196,268.00
Most Impacted and Distressed Expended	\$0.00	\$103,687.94
Match Contributed	\$0.00	\$0.00

Activity Description:

Improvements to the storm water system which is deteriorating and contributed to heavy runoff during the 2011 flooding events. The scope of work would include the installatiion of new inlet boxes and improving the conveyance system.

Location Description:

Stormwater Improvements are near Church Street, Factoryville Borough, Wyoming County

Activity Progress Narrative:

Expenses incurred consisting of the final payment for the church street drainage improvements project in Factoryville Borough this 1st quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/1320



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	WYOM-03 Lack Winola Fire Compancy Reconstruction
Activity Title:	Rehab/Reconstruction of Public Improvement

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

CDBG-DR INFRASTRUCTURE

Projected Start Date:

10/10/2014

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE Activities

Projected End Date:

10/09/2019

Completed Activity Actual End Date:

Responsible Organization:

Wyoming County

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$97,500.00
Total Budget	\$0.00	\$97,500.00
Total Obligated	\$0.00	\$97,500.00
Total Funds Drawdown	\$0.00	\$97,500.00
Program Funds Drawdown	\$0.00	\$97,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$97,500.00
Most Impacted and Distressed Expended	\$0.00	\$97,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The fire company's building was destroyed due to flooding. A new building was built using funds from FEMA, insurance proceeds, and donations. However, there were not enough funds to reconstruct the parking area and access drive for the emergency vehicles, CDBG-DR funds will be used to reconstruct this area.

Location Description:

Work will take place in Lake Winola, Wyoming County, PA

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / CDBG-DR-PLANNING - SERVICES / Planning and Service

Grantee Activity Number: PEMA-01 - PEMA Planning

Activity Title: Planning

Activity Category:

Planning

Project Number:

CDBG-DR-PLANNING - SERVICES

Projected Start Date:

03/15/2017

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Planning and Service Activities

Projected End Date:

03/16/2019

Completed Activity Actual End Date:

Responsible Organization:

Pennsylvania Emergency Management Agency

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2019

To Date

Total Budget

N/A

\$250,000.00

Total Obligated

\$0.00

\$250,000.00

Total Funds Drawdown

\$0.00

\$250,000.00

Program Funds Drawdown

\$104,956.79

\$104,956.79

Program Income Drawdown

\$104,956.79

\$104,956.79

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

The Pennsylvania Emergency Management Agency will oversee and develop the Commonwealth's Disaster Recovery Framework plan. The intent of the plan is to supplement and support local recovery efforts and how agencies coordinate and facilitate the delivery of disaster assistance programs.

Location Description:

This activity will be administered by the Pennsylvania Emergency Management Agency at 1310 Elmerton Avenue, Harrisburg, PA 17110

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

